

**BEFORE THE GUJARAT ELECTRICITY REGULATORY COMMISSION
GANDHINAGAR**

Petition No. 2535 of 2025.

In the matter of:

Petition under Section 86 (1) (c) (e) and other applicable provisions of the Electricity Act, 2003 read with Regulations 80 and 82 of the GERC (Conduct of Business) Regulations 2004 seeking extension of time period for construction of the evacuation infrastructure and quashing of the letter dated 07.07.2025 issued at the behest of the Respondent GETCO.

And

IA No. 79 of 2025 in Petition No. 2535 of 2025.

In the Matter of:

Application under Section 94 (2) of the Electricity Act, 2003 read with Regulations 61 & 80 of the GERC (Conduct of Business) Regulations, 2004 seeking urgent listing, interim stay/injunction and appropriate interim orders.

Applicant/Petitioner: Kintech Solarbikaner Pvt. Limited
Represented by : Ld. Advocates Mr. Aditya K. Singh and Mr. Vineet Gupta.
V/s.
Respondent : Gujarat Energy Transmission Corporation Limited
Represented By : Ld. Adv. Mr. Aneesh Bajaj alongwith Mr. Shobhraj Jayswal.

CORAM:

**Mehul M. Gandhi, Member
S.R. Pandey, Member**

Date: 18/10/2025.

DAILY ORDER

1. The above matter was kept for hearing on 13.10.2025.
2. At the outset, Ld. Adv. Mr. Aditya K. Singh on behalf of the Applicant/Petitioner submitted that the present Petition is filed by the Applicant/Petitioner being RE project developer of 50 MW Wind Solar Hybrid Power Projects under captive mode and has applied for Stage – I & II connectivity on 03.07.2024 from the transmission system of Respondent GETCO under the provisions of Electricity Act, 2003 read

with the relevant Regulations notified by the Commission and submitted BG of Rs. 5 Crores dated 02.05.2025 to the Respondent. Accordingly, the Applicant/Petitioner has been granted the Stage – I & II connectivity on 31.08.2024. He submitted that the Respondent GETCO vide letter dated 21.09.2024 issued provisional Estimate of Supervision Charges for erection of 66 KV feeder bay for evacuation of 50 MW Hybrid Power evacuation at 220 kV Rajula S/S of GETCO and the Applicant/Petitioner is required to pay provisional estimate within 30 days from the date of issuance of estimate of Supervision Charges and to sign the connectivity agreement within next 5 days thereafter. The said unforeseen events are as follows: -

- (1) Rains.
 - (2) Drawing approval from GETCO
 - (3) Delay in transformer delivery, circuit breaker delivery and control panels delivery due to market demand crisis
 - (4) Approval under Section 68 and 164 of the Electricity Act, 2003
 - (5) Lack of clarity regarding banking facility
3. Ld. Adv. Mr. Aneesh Bajaj, appearing on behalf of the Respondent GETCO submitted that that the burden of proof for the claim of the Applicant/Petitioner lies on the Applicant/Petitioner and the Applicant/Petitioner is required to substantiate its claim, and the Commission may verify the same. If there was any default or imprudence on part of the Applicant/Petitioner, the Applicant/Petitioner cannot be allowed extension. He further requested time to file its Written Submissions.
4. Heard the parties. We note that the counsels appearing on behalf of the Applicant/Petitioner and Respondent have argued in the matter and requested time to file their respective written submissions, let the same be filed within one week time.
5. The matter will be reserved for Order thereafter if further hearing is not required.
6. Order accordingly.

Sd/-
[S.R. Pandey]
Member

Sd/-
[Mehul M. Gandhi]
Member

Place: Gandhinagar.
Date: 18/10/2025.