

WP(PIL) No. 06 of 2016

Nim Chogyal Lepcha & Anr. Vs. State of Sikkim & Anr.

BEFORE

THE HON'BLE MRS. JUSTICE MEENAKSHI MADAN RAI, JUDGE
THE HON'BLE MR. JUSTICE BHASKAR RAJ PRADHAN, JUDGE

09. 19-06-2017 Present : Mr. Pema Ongchu Bhutia, Advocate for the
(Rai, J.) Petitioners.

Mr. Karma Thinlay, Sr. Govt. Advocate with Mrs.
Pollin Rai, Asst. Govt. Advocate for the State-
Respondents.

Mr. Rajen Sharma, Chief Engineer, Roads & Bridges
Department, Govt. of Sikkim.

Pursuant to the directions dated 28.4.2017, the Chief
Engineer is present today. A compliance report has been filed by
him pertaining to the progress of the works.

It is submitted that out of the total length of 10.21 kms, 3.25
kms has been completed in all respects i.e. 5 layers which is the
requisite surfacing and strengthening works.

Out of the remaining 6.96 kms, 3 layers of WMM have been
completed for a length of 4.96 kms.

For the remaining 2 kms, it is expected that 3 layers of
WMM will be completed by 19th July, 2017.

It is submitted by learned Counsel for the State-
Respondents that thereafter, they will file a consolidated report
concerning the progress.

This matter was before a different Bench, which is not
available today, list appropriately on 24.07.2017.

Judge
19-06-2017

Judge
19-06-2017

Index : Yes/No

Internet : Yes/No