

**BEFORE THE GUJARAT ELECTRICITY REGULATORY COMMISSION
GANDHINAGAR**

Petition No. 2519 of 2025.

In the Matter of:

Petition under Section 86 (1) (c) (e) & (f) and other applicable provisions of the Electricity Act, 2003 read with Regulations 80 and 82 of the GERC (Conduct of Business) Regulations, 2004 seeking extension of time period for construction of the evacuation infrastructure and quashing of the letter dated 13.06.2025 issued at the behest of the Respondent GETCO.

Petitioner : Cleanmax Vayu Private Limited,
Represented By : Ld. Adv. Mr. Aditya K. Singh
V/s.
Respondent : Gujarat Energy Transmission Corp. Ltd.
Represented By : Ld. Adv. Mr. Utkarsh Singh along with Mr.
Shobhraj Jaiswal.


CORAM:
Mehul M. Gandhi, Member
S. R. Pandey, Member

Date: 18/10/2025.

DAILY ORDER

1. The present matter was listed for hearing on 08.10.2025.
2. Ld. Adv. Mr. Aditya Singh appearing for the Petitioner submitted that the present Petition is filed under Section 86 (1) (c) (e) & (f) and other applicable provisions of the Electricity Act, 2003 read with Regulations 80 and 82 of the GERC (Conduct of Business) Regulations, 2004 seeking extension of time period for construction of the evacuation

infrastructure and quashing of the letter dated 13.06.2025 issued at the behest of the Respondent GETCO. The Petitioner is developing a 50 MW wind power Hybrid project at 132 KV Vaghaisya Substation of the Respondent Gujarat Electricity Transmission Corporation Limited. It is submitted that the Petitioner has sought extension was unable to complete the construction of evacuation infrastructure within the stipulated deadline i.e., 30.07.2025 as per Procedure for Grant of Connectivity 2023 and Tariff Order for Hybrid, due to the occurrence of certain unforeseen events which are as follows: -

- 
- (1) delay due to Right of Way (ROW) issues;
 - (2) Delay due to lack of clarity regarding the banking facility;
 - (3) Delay in 66KV CRT delivery due to prevailing market demand constraints;
 - (4) Delay due unfavourable weather conditions during monsoon season and high wind season (July – October of every year) and similar events;
 - (5) Wind Speed at project site and its Impact on Project Execution
3. Ld. Adv. Utkarsh Singh appearing on behalf of the Respondent submitted that the burden of proof for the claim of the Petitioner lies on the Petitioner and the Petitioner is required to substantiate its claim and the Commission may verify the same. If there was any default or imprudence on part of the Petitioner, the Petitioner cannot be allowed extension. He further requested time to file its Written Submissions.
4. Heard the parties. We note that the counsels appearing on behalf of the Petitioner and Respondent have argued in the matter and requested

time to file their respective written submissions, let the same be filed within one week time.

5. The matter will be reserved for Order thereafter if further hearing is not required.
6. Order accordingly.

Sd/-
[S. R. Pandey]
Member

Sd/-
[Mehul M. Gandhi]
Member

Place: Gandhinagar.

Date: 18/10/2025.

