

**BEFORE THE GUJARAT ELECTRICITY REGULATORY COMMISSION  
GANDHINAGAR**

**Petition No. 2515 of 2025.**

**In the Matter of:**

**Petition under Sections 86 (1) (c), (e), (f) of the Electricity Act, 2003 read with Regulations 80 & 82 of the GERC (Conduct of Business) Regulations, 2004 seeking directions for extension of time period for commissioning of the Project capacity allocated due to occurrence of unforeseen and uncontrollable events.**

**Along with**

**IA No. 61 of 2025 in Petition No. 2515 of 2025.**

**In the Matter of:**

**Interlocutory Application under Section 94 (2) of the Electricity Act, 2003 read with Regulations 61 and 80 of the GERC (Conduct of Business) Regulations, 2004 seeking interim stay/injunction and appropriate Interim Order along with supporting affidavit.**

Petitioner : German Green Steel and Power Limited,  
Epsilon the Hotel, 4<sup>th</sup> Floor,  
Opp. Kothawala Flat,  
Ashram Road, Paldi,  
Ahmedabad, Gujarat – 380 006.

Represented By : Ld. Adv. Mr. Purusharth Singh along with Ld.  
Adv. Ms. Ayushi Saxena, Mr. Karmit Sheth, Mr.  
Narendra Desai.

V/s.

Respondent : Gujarat Energy Transmission Corp. Ltd.  
Sardar Patel Vidyut Bhavan  
Race Course Circle,

Vadodara – 390 007.

Represented By : Ld. Adv. Mr. Utkarsh Singh along with Mr. Shobhraj Jaiswal

**CORAM:**  
**Mehul M. Gandhi, Member**  
**S. R. Pandey, Member**

**Date: 18/10/2025.**

**DAILY ORDER**

1. The present matter was listed for hearing on 08.10.2025.
2. Ld. Adv. Mr. Purusharth Singh appearing for the Petitioner submitted that the present Petition is filed under Sections 86 (1) (c), (e), (f) of the Electricity Act, 2003 read with Regulations 80 & 82 of the GERC (Conduct of Business) Regulations, 2004 seeking directions for extension of time period for commissioning of the Project capacity allocated due to occurrence of unforeseen and uncontrollable events which are as follows: -
  - a) Lack of clarity on banking issue;
  - b) Delay due to impact by Cyclonic Storm 'Asna'
  - c) Delay due to heavy rainfall
  - d) Delay due to crane accident
- 2.1. The Petitioner is developing a Wind – Solar Hybrid Power Project of 8.15 MW having (5.4 MW Wind capacity and 2.75 MW Solar capacity) and out of total wind capacity of 5.40 MW, the Petitioner was granted

connectivity for evacuation of hybrid power in two parts (i) 4.20 MW and (ii) 1.20 at 66 kV for captive use at the 220 kV Vagra through Stage II- grantee switchyard Substation of Respondent GETCO and the Respondent agreed to provide the connection of 8.15 MW (consisting of 5.4 MW wind capacity) hybrid power project of Petitioner to the transmission system of GETCO at the interconnection point at 66kV level for captive of 220 kV Vagra Substation and to the Petitioner using transmission system of Respondent GETCO to transmit electricity from the power project. The evacuation line was charged on 24.10.2024 and as per the “Grant of Connectivity to projects based on Renewable Sources to Intra-State Transmission System” dated 07.01.2023, the Petitioner is required to commission at least 10% of the allocated capacity within one month of charging of evacuation line and the balance 90 % capacity is required to be commissioned within 2 years of charging of evacuation line i.e., by 23.10.2026.

3. Ld. Adv. Mr. Utkarsh Singh appearing for the Respondent submitted that that the burden of proof for the claim of the Petitioner lies on the Petitioner and the Petitioner is required to substantiate its claim and the Commission may verify the same. If there was any default or imprudence on part of the Petitioner, the Petitioner cannot be allowed extension. He further required time for filing its written submissions.
4. Heard the parties. We note that the counsels appearing on behalf of the Petitioner and Respondent have argued in the matter and requested time to file their respective written submissions, let the same be filed within one week time.

5. The matter will be thereafter reserved for Order, if no further hearing is required.
6. Order accordingly.

**Sd/-**

**[S. R. Pandey]  
Member**

**Sd/-**

**[Mehul M. Gandhi]  
Member**

Place: Gandhinagar.

Date: 18/10/2025.

